

**PROJECT NAME:** : CONSTRUCTION OF BONIFACIO GLOBAL CITY TO ORTIGAS CENTER ROAD LINK PROJECT:  
 STA. MONICA-LAWTON BRIDGE (PHASE 1) AND LAWTON AVENUE TO GLOBAL CITY VIADUCT (PHASE II-A)

**PROJECT CONTRACTUAL DATA**

Implementing Office : RMC1 Bilateral - UPMO  
 Date of Bidding : June 20, 2017  
 Contractor : Persan Construction Inc. /  
 Sino Road and Bridge Group Co., Ltd. (JV)  
 Contract Amount : PHP 1,630,908,448.36  
 Start Date : October 19, 2017  
 Contract Duration : 960 Calendar Days  
 Completion Date : June 4, 2020

**PROJECT MATRIX**

STATION	LENGTH (m)	LOCATION	CARRIAGEWAY	SIDE WALK WIDTH	CURB AND GUTTER	MEDIAN BARRIER	CLASSIFICATION
<b>RE-ALIGNMENT PLAN (DCCD)</b>							
0+000 to 0+228.56	228.56	Brixton Street	4 lanes, 2 lanes both ways with a 3.35m width, Total of 13.40m	1.00 m Both sides	0.5m Both sides	77.00m Length and 0.80m Width	Roadway
Sub-Total Length - A1 (0+000 to 0+228.56)	228.56						
0+000 to 0+248.01	248.01	Fair Lane Street	4 lanes, 2 lanes both ways with a 3.35m width, Total of 13.40m	1.00 m Both sides	0.5m Both sides	112.035m Length and 0.80m Width	Roadway
Sub-Total Length - A2 (0+000 to 0+248.01)	248.01						
4+951.08 to 5+110.71	159.63	Lucio Tan's Properties	4 lanes, 2 lanes both ways with a 3.50m width, Total of 14.00m	2.10 m Both sides	0.5m Both sides	None	Approach Road for Abut. A1
5+110.71 to 5+179.71	69.00	Sta. Monica Street	4 lanes, 2 lanes both ways with a 3.50m width, Total of 14.00m	2.10 m Both sides	0.5m Both sides	None	RC Box Girder
Sub-Total Length - A3 (4+951.08 to 5+179.71)	228.63						
Sub-Total Length - A (0+000 to 5+179.71)	705.20						
<b>APPROVED REVISED PLAN (PERSAN CONSTRUCTION INC.)</b>							
5+179.71 to 5+391.11	211.40	Sta. Monica St. to Makati Park	4 lanes, 2 lanes both ways with a 3.50m width, Total of 14.00m	2.25 m Both sides	None	211.40m Length and 0.67m Width	Segmental Box Girder
Sub-Total Length - B (5+179.71 to 5+391.11)	211.40						
<b>PHASE IIA (UTCP)</b>							
5+391.11 to 5+438.22	47.11	J.P. Rizal Avenue	4 lanes, 2 lanes both ways with a 3.50m width, Total of 14.00m	0.76 m Both sides	None	47.11m Length and 0.67m Width	Prestress Box Girder
5+438.22 to 5+801.07	362.85	Lawton Avenue - BGC	2 lanes, 1 Lane both ways with a 3.50m width, Total of 7.00m	0.76 m Both sides	None	362.85m Length and 0.80m Width	AASTHO Girder
5+801.07 to 5+956.43	155.36	8th Avenue (BGC)	2 lanes, 1 lane both ways Thru Traffic with a 4.50m width	0.76 m Both sides	None	155.36m Length and 0.80m Width	Approach Road for Abut. A3
5+463.22 to 5+663.22 (Upramp)	200.00	Lawton Avenue	1 lane with a 4.50m width	0.76 m Both sides	None	None	3 Spans of AASTHO Girder @ 25m, Approach Road @175m
5+463.22 to 5+663.22 (Downramp)	200.00	Lawton Avenue	1 lane with a 4.50m width	0.76 m Both sides	None	None	3 Spans of AASTHO Girder @ 25m, Approach Road @175m
Sub-Total Length - C (5+391.11 to 5+956.43)	565.32						
<b>Total Length A+B+C</b>	<b>1,481.92</b>	<b>*Excluding Upramp and Downramp @ Lawton Avenue</b>					